WEEKLY CONSTRUCTION UPDATE REPORT For PENNDOT Engineering District 2-0 inspectors

Due from each inspector in charge for each project by noon Thursday prior to the week of work, faxed to the individual county in which the work is performed.

Inspector In-Charge: Dave Liptak Phone No: 814-360-3825

Report of work planned for the week of Friday: 8/28/2023to Friday: 9/1/2023

Project/S.R./Location: The location and description being situated as follows:

The description and location of the project is as follows: For the improvement of certain sections of STATE HIGHWAY in JUNIATA COUNTY, PORT ROYAL BOROUGH, Commonwealth of Pennsylvania, STATE ROUTE 0075 SECTION A03. The project is situated as follows: On State Route 0075 from Segment 0660/Offset 1492 to Segment 0680/Offset 0236 for a construction length of approximately 490 feet (0.09 miles) For the partial removal of the existing structures and construction of its replacements, a Single Span composite Welded Steel Multi-Plate Girder Bridge & Single Span R/C Slab. Work includes the design and construction of the temp. arch structure bracing system and coordination with the railroad. Construction includes Superpave Asphalt Mixture Designs for the base, binder, and wearing courses, piping, inlets, manholes, water and sewer line replacements, sidewalks, guide rail, pavement markings, and miscellaneous construction as indicated on the approved drawings included in the bid package.

Original Contract : \$3,997,056.00 **Contractor:** HRI Inc. **Start Date**: 3/27/2022 **Target end**: 10/17/2023

Type of work the contractor plans next week (be specific as the locations and day):

- Beam erection scheduled for 8/30 to 9/1. This work will be completed from 2:00AM until 10:00 AM.
- Assemble beams in pairs of 2.
- Install deck pans.
- Implement signing for Juniata Co. Fair

***Pedestrians are REMINDED that this is an active work zone and to not go past any safety fence, caution tape, "ROAD CLOSED" or "SIDEWALK CLOSED" barricades at any time during or after working hours. Any unauthorized persons within the work zone will be escorted out. ***

This work is anticipated to take several months to complete.

Fax no later than noon Thursday